bcc: Messrs Endler, Goldstein, Levine, Weinstein, Correa, Patafio File: WTC 110.00
Meyers B-U 1/21/70 500.145

I-23

January 16, 1970

Star Circle Wall Systems
132 Liberty Street
New York, N.Y. 10006

Attention: Mr. J. Lucarelli

RE: WTC 110.00
Carpentry
Insulation Substitution

Gentlemen:

We reference your letters of October 7, 1969 and December 30, 1969 to D. Koutz and J. Ryan respectively, copies attached, with regard to your request to substitute 1½ inch Carco Glaze Shield Type D spray-on insulation in lieu of 1" extrudam for all mechanical room ceilings of both towers excluding the underside of the 5th floor of Tower A which has 1" extrudam already installed.

We have been instructed to advise you that a substitution may be made provided that you use 1½ inch Carco spray with Mark 11 over-spray to achieve a hard coat.

This substitution, if made, shall be made at no cost to the Port Authority and shall be confirmed in writing by Star Circle.

If you do not agree to the substitution as specified above, then 1" extrudam shall be installed.

Please reply by January 21, 1970.

Very truly yours,

Tishman Realty & Construction Co., Inc. (Agent)

David Meyers
Architectural Coordinator

DM/mr
cc: Messrs Levy, Lieb, Koutz, Weinberg, Smith, DiFabio, P/A
cc: Star Circle Wall Systems - 4377 Cross Boulevard

PLAINTIFF'S EXHIBIT
PX-550